

Commissioning request Retrofit BSS/BOS

Please return the completed and signed form by e-mail, fax or post to RMB/ENERGIE GmbH at least **7 business days** before commissioning. Please ensure it is **complete** and **legible** — i.e. written in block letters, to prevent delays in processing and possible return queries!

Postal address: RMB/ENERGIE GmbH Customer Service Department Hauptstraße 543a D - 26683 Saterland	*E-mail: ibn_rmb@yanmar.com
	Fax number: +49 (0)4498 - 9 22 88 - 66
	Tel. number: Technical: +49 (0)4498 - 9 22 88 - 44 Sales: +49 (0)4498 - 9 22 88 - 0

CHP ID: _____
 (See type plate on back)

Power class CHP (P_{el} in kW) _____

BSS/BOS ID: _____
 (See type plate on front)

Battery storage size (in kWh) _____

Requested commissioning date: _____ Calendar week: ____/____

Internal order number: _____

On-site contact person: _____

End customer address:	Site of facility: (if different)
Company:	Company:
Street:	Street:
Postal code, City:	Postal code, City:
Country:	Country:
Tel.:	Tel.:
E-mail:	E-mail:

Installer

Company:
Street:
Postal code, City:
Country:
Tel.:
E-mail:

Dealer

Company:
Street:
Postal code, City:
Country/:
Tel.:
E-mail:

Contact person, person in charge of the system

	see installer
	if different:
Company:	
Street:	
Postal code, City:	
Country:	
Tel.:	
E-mail:	

BSS / BOS

Commissioning checklist	Yes	No
01. Is the max. temperature of 30°C in the installation room guaranteed to be maintained?	<input type="checkbox"/>	<input type="checkbox"/>
02. Supply line: line length and line cross-section comply with the technical datasheet?	<input type="checkbox"/>	<input type="checkbox"/>
03. Has the energy utility company been notified?	<input type="checkbox"/>	<input type="checkbox"/>
04. Zero supply controls installed? (Required by BSS / required by BOS if producer or consumer installed before BOS)	<input type="checkbox"/>	<input type="checkbox"/>
05. CHP and BSS/BOS connected via patch cable?	<input type="checkbox"/>	<input type="checkbox"/>
06. Manual transfer switch installed? (Only at the BOS – recommendation)	<input type="checkbox"/>	<input type="checkbox"/>
07. Fuse of the mains line comply with the technical datasheet?	<input type="checkbox"/>	<input type="checkbox"/>

Comments or instructions for commissioning:

Additional order for commissioning:

Item designation:	Item No.:	Unit, liters:	Comment:

Instructions for processor and customer:

Failure to comply with one or more of these specifications may cause the commissioning process to be cancelled!
 A new appointment for commissioning will be charged separately!

Commissioning can only take place if all points on the checklist have been met!

Performed by:

	see installer	Name:
	If different:	Stamp & signature:
	Company:	
	Street:	
	Postal code, City:	

**Internal notes – to be completed by RMB/ENERGIE GmbH only! /
 Interner Vermerk – nur von RMB/ENERGIE GmbH auszufüllen!**

Ja	IBN Termin am:	Hinweis:
Ja	Inbetriebnehmer:	
Ja	Auftragsnummer:	
Ja	IBN Abbruch?	
Ja	Neuer Termin:	
Ja	IBN abgeschlossen?	
Ja	Protokoll geprüft?	
Ja	Meldung Mängelbeseitigung:	
Ja	Vorgang abgerechnet?	

Textfeld für Information usw.: